



MCB TESTING LABORATORY

AN ISO 9001 : 2008 CERTIFIED LABORATORY

TEST REPORT

Plot No.-1715, M.I.E.
Bahadurgarh-124507 (Hr.)

E-mail : mcbtestinglab@gmail.com
Website : www.mcbtestinglab.com

01276-268014
© 01276-268015
9868658560

Description of sample: Curing Compound, AT Cure WR 350
Ref : HCC/DMRC/CC-30/QAQC/2013/20, Dated : 17.08.2013

Report No: MCBTL-17080513
Date of Report: 24.08.2013
Date of Testing: 17-24.08.13
Date of Receipt: 17.08.2013

Issued to

QC Manager,
DMRC CC-30 Project, HCC Ltd.
Netaji Subhash Place Metro Station Parking Area
Opp. Wazirpur Transport Authority, Ring Road,
Pitampura, New Delhi-110034.

Sl.No.	Parameters	Test Value	Requirement as per ASTM C 309	Test Method
1.	Water Loss, Kg/m ² (At the rate of 5.0 m ² /L in 72hr)	0.35	0.55 Max.	ASTM C 156
2.	Drying Time, hr	3.5	4 Max.	ASTM C 309

Remarks:- w.r.t. the above test sample complies with requirements of ASTM C 309.

Authorised Signatory